BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing drinking water works in Ward No 07 in Byatarayanapura Division
2	Amount of Work Portion	968880-00
3	Estimate cost	13.00 Lakhs
4	Name Of Contractor	Sri S.Mohan Reddy
5	Agreement No.	11/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/11/17-18 Date: 10.10.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	07-01-2018
9	Date of receipt of application in the sub-division office	07-01-2018
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	60 days
15	Date of recommending time limit applied for	-
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	25%

18	Probable time required for completion of remaining work	- 60 days
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Works under progress -
22	Remarks of the EE with the daily rate of penalty proposed	EOT Need to be Approved from 7-01-18 to 6-3-2018. Rs: 1560/- penalty Imposed

Assistant Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560 092

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone